

HUGH GLOSTER FIRST FLOOR
CONSTRUCTION ACTIVITIES

Completed Activities:

Phase 1C East

- Interior door and window frame install
- MEP in-wall rough-in
- Curtainwall install
- Install of underground plumbing
- Drywall Finishing Activities
- Prime Paint
- Ceiling Grid Install

Ongoing/Upcoming Activities:

Phase 1C East

- Overhead MEP rough-in
- Light Fixture Install
- Interior Glazing Install
- Bathroom Tile Install
- Ceiling Tile Install

FINANCIALS

GMP : \$17,305,262



Install of Bathroom Wall Tile



Work Station Light Fixture Install



Window Shade Mock Up

**HUGH GLOSTER FIRST FLOOR
CONSTRUCTION ACTIVITIES**

Completed Activities:

Phase 1C Executive Vice Dean

- Interior window and door frame installation
- Store front install
- Final metal stud framing
- Plumbing and electrical in-wall rough-in
- Drywall Finishing Activities
- Prime Paint
- Ceiling Grid Install


Ongoing/Upcoming Activities:

Phase 1C Executive Vice Dean


- MEP O/H ceiling installation
- Lighting Fixture Install
- Bathroom Tile Install
- Ceiling Tile Install

FINANCIALS

GMP : \$17,305,262



Install of Ceiling Tile and Light Fixtures



Install of Bathroom Tile

